Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

2nd & Part Bill (For Other Works) Head of Account:
Division: EE Byatrayanapura Div Sub division: AEE Byatrayanapura Div
Bill Received No. .....Date..... Cash Book Voucher No..... dated.....
Scheduled Docted No.

Name of Work (as per sanctioned estimate): **Package No,01 (Package consists of 18 works)**

Name of Contractor and Full Address: **Sri.D. Narahari Benaka Developers & Project Pvt.Ltd., #34, 2nd Floor, 2nd Cross, Sampige Road, Malleswaram Bangalore-03**

Reference to Work order No. **BBMP/EE/BTP/WO/135/2017-18**

Certified that the measurement were taken by me on 25/6/19 ..... and recorded of pages: ....To ..... of measurement Book No: and that the work is satisfactorily executed.

For Benaka Developers And Projects Pvt. Ltd

Contractor : Officer In-Charge of work

Certified that the measurements were taken by me on ..25/6/2019.... are found correct and the work is satisfactorily executed.

NARAHARI .D
Managing Director

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು Sub-Division Officer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.. ಬೆಂಗಳೂರು-24

1) Total value of work done or supplies made as per account within			
2) Deduct amount to be held in reserve being.....percent Rs.....			
3) Deduct amount to be held in Balance			
4) Deduct Payments:			
a) Amount of previous payment as in the office Cash Book Voucher No.....Dated .....S.D No.....			
Amount adjusted towards cash advance recovery of			
b) Payments cost store or other materials supplied			
Now made recovery of amount creditable to this/other work			
Amount paid on this bill Cheque/Cash			
5) Balance being unpaid value of work done held in reserve			
6) Deduct cash advance made on the Office Cash Book Voucher No..... dated..... less adjustments			
7) Net amount due to or from contractor			
Unadjusted items			
8) Advance to contractor for materials brought to site (as detailed) with Value of Government materials supplied			

For Benaka Developers And Projects Pvt. Ltd

Contractor's Signature

NARAHARI .D
Managing Director

Received **Rs.**

by cash and by adjustment of Payment as per memorandum.

For Benaka Developers And Projects Pvt. Ltd

Witnesses:
1
2

Stamp
NARAHARI .D
Managing Director

Dated..... Signature of Contractor

(For use in the Office)

Paid by me by cheque No.....dated.....
Cast Rs.....dated.....

Initials of Officer making payment

Executive Engineer

BRUHATH BANGALORE MAHANAGARA PALIKE

Bytarayanapura Division

Name of Work (as per sanctioned estimate): Package No.01 (Package consists of 18 works)

Job Code :- 006-18-000097, 28872.

Name of Agency :- Benaka Developers & Project Pvt.Ltd.

Bill No :2nd & Part Bill

Item No	Description of Item of Work	Unit	BOQ Qty	BOQ Rate	Previous Measurement		Present Measurement		Total Up do date		Remarks
					Qty	Amount	Qty	Amount	Qty	Amount	
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled materia	cum	**86.00**	542.70	0.00	0.00	0.00	0.00	0.00	0.00	
2	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of s	Sqm	**8205.80**	7.20	0.00	0.00	0.00	0.00	0.00	0.00	
3	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)	Cum	**11186.29**	228.60	3088.96	706137.23	957.12	218798.55	4046.09	924935.77	
4	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and	Cum	**267.54**	225.00	103.55	23298.98	0.00	0.00	103.55	23298.98	
5	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure chemp plast / Wavin or equivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials,w	m	**1274.00**	1646.10	493.10	811691.91	0.00	0.00	493.10	811691.91	
6	KSRB 2.6 : Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.specification. No. KBS 2.10.2(P.No.6,sI.No.2.13 of PW, P&IWTD SR 20	Cum	**131.99**	2423.70	49.31	119512.65	0.00	0.00	49.31	119512.65	
7	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specific	Cum	**114.66**	86.40	44.38	3834.35	0.00	0.00	44.38	3834.35	
8	KSRB13-3.6 : Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of eq	m	**172.80**	490.50	73.60	36100.80	0.00	0.00	73.60	36100.80	
9	Removing and resetting of footpath slab (P.No.265, I.No.37.56 of PW, P&IWTD SR 2016-17)	Sqm	**1229.39**	142.20	634.20	90183.24	0.00	0.00	634.20	90183.24	
10	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.25, I.No.5.33 of PW, P&IWTD SR 2016-17)	Sqm	**18112.46**	86.40	4900.02	423361.73	3070.26	265270.46	7970.28	688632.19	

11	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTD SR 2016-17)	Sqm	**11104.01**	712.80	2581.68	1840221.50	940.32	670260.10	3522.00	2510481.60	
12	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&IWTD SR 2016-17)	Sqm	**591.31**	884.70	91.20	80684.64	0.00	0.00	91.20	80684.64	
13	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as	Cum	**411.56**	4752.90	129.65	616236.77	56.68	269381.06	186.33	885617.84	
14	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.	Sqm	**735.89**	109.80	288.12	31635.80	95.54	10490.51	383.66	42126.31	
15	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not ex	cum	**44.60**	5709.60	19.79	112968.72	8.04	45905.18	27.83	158873.90	
16	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers no	Cum	**578.12**	5295.60	365.44	1935220.75	20.24	107204.13	385.68	2042424.88	
17	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as per approved drawing and design MORTH specification No. 1500, 1700, 2200. (P.No.265, I.No.	Cum	**36.56**	11418.30	36.56	417404.52	0.00	0.00	36.56	417404.52	
18	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specifcation	Sqm	**39.00**	261.90	28.36	7426.17	0.00	0.00	28.36	7426.17	
19	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surfaces such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, l	Sqm	**285.60**	333.00	226.84	75537.72	0.00	0.00	226.84	75537.72	
20	Providing and laying cement concrete using 20mm and downsize granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for RCC works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,	Cum	**63.30**	6450.30	30.60	197367.89	0.00	0.00	30.60	197367.89	
21	KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever nec	tonne	**6.90**	68805.00	3.39	233248.95	0.00	0.00	3.39	233248.95	
22	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides e	sqm	**490.51**	1861.20	171.59	319354.00	0.00	0.00	171.59	319354.00	

23	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides e	sqm	**580.44**	5347.50	121.28	648518.06	119.88	641058.30	241.16	1289576.36	
24	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite m	Cum	**603.90**	6156.00	406.14	2500207.07	0.00	0.00	406.14	2500207.07	
25	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.177, I.No.22.	sqm	**6039.00**	102.60	4061.42	416701.18	0.00	0.00	4061.42	416701.18	
26	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transpo	Cum	**8592.90**	185.40	3651.72	677028.93	2099.74	389292.25	5751.46	1066321.18	
27	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet	Cum	**1111.35**	360.00	1082.05	389538.45	0.00	0.00	1082.05	389538.45	
28	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in unifor	Cum	**8547.69**	1750.50	4070.63	7125629.44	2099.74	3675599.16	6170.37	10801228.60	
29	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specif	Sqm	**37327.66**	29.70	14760.35	438382.41	12067.28	358398.16	26827.63	796780.57	
30	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as p	sqm	**74924.14**	3.60	12605.71	45380.56	10608.92	38192.10	23214.63	83572.66	
31	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials,	sqm	**110736.80**	13.50	27657.06	373370.34	22676.20	306128.63	50333.26	679498.98	
32	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to wo	Cum	**4429.47**	9023.40	1106.28	9982429.51	907.05	8184655.12	2013.33	18167084.63	
33	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be	sqm	**3618.40**	581.40	0.00	0.00	1546.00	898844.40	1546.00	898844.40	

34	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction (P.48, I. 9.4) PRED.SR 2012-13	Each BW	**19.00**	2016.00	17.00	34272.00	0.00	0.00	17.00	34272.00	
35	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 0 to 50m	Rmtr	**950.00**	327.60	850.00	278460.00	0.00	0.00	850.00	278460.00	
36	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 50 to 100m	Rmtr	**950.00**	428.40	810.00	347004.00	0.00	0.00	810.00	347004.00	
37	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 100 to 150m	Rmtr	**950.00**	477.00	800.00	381600.00	0.00	0.00	800.00	381600.00	
38	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 150 to 200m	Rmtr	**950.00**	503.10	800.00	402480.00	0.00	0.00	800.00	402480.00	

39	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 200 to 250m	Rmtr	**950.00**	582.30	800.00	465840.00	0.00	0.00	800.00	465840.00	
40	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 250 to 300m	Rmtr	**950.00**	624.60	764.00	477194.40	0.00	0.00	764.00	477194.40	
41	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 300 to 350m	Rmtr	**950.00**	666.00	785.00	522810.00	0.00	0.00	785.00	522810.00	
42	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - Above 350m	Rmtr	**950.00**	704.70	371.00	261443.70	0.00	0.00	371.00	261443.70	
43	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty P. iii, I No. 84 PRED SR 2012-13	Rmtr	**950.00**	1419.30	760.00	1078668.00	0.00	0.00	760.00	1078668.00	
44	Providing 250mm dia PVC Pipe 6kg/cm SE PRED Approved Rate	Rmtr	**342.00**	808.20	252.00	203666.40	0.00	0.00	252.00	203666.40	
45	Providing and fixing 160mm Borewell Cap P. iii, I No. 85	Rmtr	**19.00**	107.10	14.00	1499.40	0.00	0.00	14.00	1499.40	

46	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps PWD SR 2016-17 P. XXXXII Item No. 24 including of all taxes-12.5 HP 25 Stage	No	**19.00**	79575.30	14.00	1114054.20	0.00	0.00	14.00	1114054.20	
47	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark No 3/08-09 2406/15.10.2008	Rmtr	**4750.00**	401.40	3515.00	1410921.00	0.00	0.00	3515.00	1410921.00	
48	Heavy Duty Collar 50 mm dia	No	**836.00**	139.50	616.00	85932.00	0.00	0.00	616.00	85932.00	
49	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 6 Sqm mm KPWD Electrical SR 2014-15	Mtr	**9690.00**	202.50	7160.00	1449900.00	0.00	0.00	7160.00	1449900.00	
50	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involoved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) (As per rate approved KUWS & DB for year 2008-09	Nos	**19.00**	3213.00	14.00	44982.00	0.00	0.00	14.00	44982.00	
51	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., P No. 44 / I No. 6.6.6 KPWD Electrical SR 2014-15	Each	**19.00**	323.10	14.00	4523.40	0.00	0.00	14.00	4523.40	
52	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A P No. 55/ I No. 7.4.4 4 core 16 Sqmm KPWD Electrical SR 2014-15	Mtr	**570.00**	150.30	420.00	63126.00	0.00	0.00	420.00	63126.00	

53	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) KPWD Electrical SR 2014-15	Mtr	**570.00**	11.70	420.00	4914.00	0.00	0.00	420.00	4914.00	
54	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61 / I. No. 7.9.3 KPWD Electrical SR 2014-15	Mtr	**475.00**	90.90	349.00	31724.10	0.00	0.00	349.00	31724.10	
55	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV P. No. 62 / I No. 7.12.1 KPWD Electrical SR 2014-15 - 40mm dia GI pipe	Mtr	**76.00**	369.90	56.00	20714.40	0.00	0.00	56.00	20714.40	
56	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., P. No. 62 / I.No. 7.13.2 KPWD Electrical SR 2014-15 - 16Sqmm	No	**19.00**	299.70	14.00	4195.80	0.00	0.00	14.00	4195.80	
57	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, (P No. 55, I No. 7.1) KPWD Electrical SR 2014-15	No	**19.00**	2920.50	14.00	40887.00	0.00	0.00	14.00	40887.00	
58	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.P No. 44 / I No. 6.7.2 KPWD Electrical SR 2014-15 - 32 Amps	No	**114.00**	192.60	84.00	16178.40	0.00	0.00	84.00	16178.40	
59	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 Page No. 93 Item No. 13.55 / PWD SR 2016-17	No	**19.00**	1730.70	14.00	24229.80	0.00	0.00	14.00	24229.80	
60	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. P. No. 95 / I. No. 13.81.3 PWD SR 2016-7	No	**19.00**	248.40	14.00	3477.60	0.00	0.00	14.00	3477.60	
61	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	No	**76.00**	85.50	53.00	4531.50	0.00	0.00	53.00	4531.50	
62	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos. 2KVAR capacity with all lead and lift =, loading, unloading and labour charges etc complete as per specifications	No	**19.00**	375.30	14.00	5254.20	0.00	0.00	14.00	5254.20	
63	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps TPN P No. 47 / I No.6.16.5 KPWD SR 2014-15	No	**19.00**	1656.90	14.00	23196.60	0.00	0.00	14.00	23196.60	

64	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete P.No. 49, I. No. 6.40.2 KPWD Electrical SR 2014-15 - 16SWG	No	**416100.00**	0.36	305826.00	110097.36	0.00	0.00	305826.00	110097.36	
65	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset. 12.5HP to 15 HP Star Delta Starter SERDED Rate	No	**19.00**	11781.00	14.00	164934.00	0.00	0.00	14.00	164934.00	
66	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. Page No. 01/ Item No.1.2.2 / PRED SR 2012-13 Hard Soil	Cum	**513.00**	201.60	380.25	76658.40	0.00	0.00	380.25	76658.40	
67	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., Page No.15 item No.3.4.2 b PRED SR 2012-13. - 75 mm dia 6 KSC PVC pipe	Rmtr	**1140.00**	168.30	845.00	142213.50	0.00	0.00	845.00	142213.50	

68	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs Page No. 3 / Item No. 1.6 / PRED SR 2012-13	Cum	**513.00**	65.70	380.25	24982.43	0.00	0.00	380.25	24982.43	
69	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS 13.2.6/13.3 P. 92 / I.13.37 PWD SR - 2016-17	Each	**38.00**	2373.30	28.00	66452.40	0.00	0.00	28.00	66452.40	
						40071632.27		**16079478.11**		**56151110.38**	

Amount in Words:Rupees One Crore Sixty Lakh Seventy Nine Thousand Four Hundred Seventy Eight and Paise Eleven Only

Certificate:

1 Certified that the contractor has done the work satisfactorly
2 Certified that the debris has been removed from the site
3 Certified that the No dues from the contractor
4 Certified that the above item of the work were not claimed in any other bill

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26